



P. O. Box 1201
Enfield, CT 06083
Ph : (860) 627-6870

Change Request

To: Loren Compson
Pacheco Ross Architects, P.C.
72 Voorheesville Avenue
PO Box 558
Voorheesville, NY 12186
Ph: (518)765-5105 Fax: (518)765-5107

Number: 15
Date: 8/19/14
Job: 14-009 Thompsonville Fire Station
Phone:

Description: Upgrade to Epoxy Paint per CIC 008

We are pleased to offer the following specifications and pricing to make the following changes:

Upgrade to Epoxy Paint per CIC 008

The total amount to provide this work is \$2,916.50

If you have any questions, please contact me at .

Submitted by:

Approved by: _____

Date: _____

Cc:

Proposed Change Order Detail Breakdown Sheet

PCO 15 Upgrade To Epoxy Paint per CIC 008

Direct Costs: Item		PCO \$	
Superior Finishes			\$2,750.00
EBI O&P	5.00%		\$137.50
SUBTOTAL - SUBS			\$2,887.50
EBI - Labor/Materials# Uts Rate			
Carpenter			\$0.00
Laborer			\$0.00
Mason			\$0.00
Concrete Material			\$0.00
Misc Mtl			\$0.00
Superintendent	0	88.75	\$0.00
EBI Overhead and Profit		10%	\$0.00
TOTAL DIRECT COSTS			\$0.00
Indirect Costs: Hrs Rate			
Project Manager	0	115	\$0.00
Chief Estimator	0	96.5	\$0.00
Project Engineer	0	37.15	\$0.00
			\$0.00
TOTAL INDIRECT COSTS			\$0.00
Bond Premium		1.00%	\$29.00
TOTALS			\$2,916.50

Kirk Nassetta

From: Fran Liquindoli <fliquindoli@sbcglobal.net>
Sent: Tuesday, August 12, 2014 5:31 PM
To: knassetta@enfieldbuilders.com
Subject: TFD Change order

Kirk,

Sorry I'm late with this. I can give you a price now but won't have time to format it as you had wanted by tomorrow:

Per "Change in Conditions No. 8", provide material upgrade using Sherwin-Williams epoxy equivalent for designated room walls:

10,400 SF @ \$0.23/sf= \$2,392.00

15% OH/P: \$358.00

Total Add:

~~\$2,750.00~~ 2750.00
1

Thanks,

Fran L.



PACHECO ROSS ARCHITECTS, P.C.

EMERGENCY RESPONSE FACILITIES

DAVID J. PACHECO, AIA – CA, CT, DE, NJ, NY, NC, RI, VT, TN, TX
DENNIS A. ROSS, AIA – CO, CT, ME, MD, MA, MI, MO, PA, NH, NJ, NY, TN, VA

CHANGE IN CONDITION

Number: 008

Name: Apparatus Bay Epoxy Wall Paint

Project: Thompsonville Fire District #2—New Fire Station .

To: Kirk Nassetta
Enfield Builders Inc.
1654 King Street
Enfield, CT 06083

Date: 8/7/2014
Required By: 8/12/14

REMARKS:

Change in Condition
(Clarification)

Change in Condition
(For Pricing)

Change Directive
(Proceed Order)

DESCRIPTION:

Provide pricing to change the paint in the following rooms on the CMU walls from Latex Eg-Shel to Epoxy Paint as specified below: Note the primer remains the same in both systems.

- Room 101 Apparatus Bay
- Room 102 DECON
- Room 103 Turnout Gear
- Rooms 103A & 103B Storage
- Room 104 Lavatory---Note there is Ceramic Tile on two walls to 48" AFF.
- Room 105 Corridor
- Room 106 Work Room
- Room 107 SCBA
- Room 108 Watch Room
- Room 109, M01, 201, Tower including the GWB Ceiling in the Tower
- Room M03 Training & Storage Mezzanine Level

- 2. Benjamin Moore
 - A. First Coat: Moorcraft Super Craft Latex Block Filler (285); MDF 9.0 – 11.00
 - B. Two Coats: Super Spec Acrylic Epoxy Semi Gloss (256-86) MDF 1.5 per coat
 - C. Total System: DFT 12.0 – 13.5

Signed: *Loren L. Compson*